# বিজ্ঞান ও প্রযুক্তি মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

### জুলাই ২০২১ 🗕 জুন ২০২২ (অনুমোদিত) ANNUAL PROCUREMENT PLAN

### POCUREMENT IMPLEMENTATION REPORT

**Budget Development** 

Ministry/Division Ministry of Science and Technology Agency

Bangladesh Atomic Energy Commission

Bangladesh Atomic Energy Commission, Code: 131005700

Procuring Entity Name & Code

Project /Programme Name & Code Balancing, Modernization, Refurbishment and Extension (BMRE) of Safety Systems of the MW TRIGA Mark-II Research Reactor Facility at AERE, Savar, Dhaka

Code: 224247100

Package No.	Description of Procurement Package GOODS	Unit		Procurement Method & Type	Contract Approved Authority	Source of Funds	Estd Cost (In Tk. lakh) as per RDPP	Time Code for Process	Advertise prequel (If applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Competition of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Foreign Equipment																
GD2	Supply, Installation and Commissioning of Plate	No.	1	DPM	HOPE	GOB	250.00	Planned Dates	N/A	18-Jun-21	02-Aug-21	16-Aug-21	23-Aug-21	30-Aug-21	27-Sep-21		26-Mar-22
	Type Heat Exchanger for 3 MW TRIGA Mk-II research reactor including necessary tools.							Planned Days			45	14	7	7	28	101	180
	j ,							Actual Days									
GD04	LOT-1:																
	(a) Supply, Installation and	Set	10	1			155.00										
	Commissioning of Cross Flow Induced																
	Draft Type Cooling Tower including																
	chemical dosing system and other related																
	works									l				l			
	(b) Water proof 20 hp, 3 phase motor for	No.	1				6.00	Planned Dates	N/A	18-Jun-21	02-Aug-21	16-Aug-21	23-Aug-21	30-Aug-21	27-Sep-21		26-Mar-22
	cooling tower																
	(c) Supply of 50 hp, 3 phase motor for	No.	1	DDM	HODE	COR	17.00	Planned Days			45	14	7	7	28	101	180
	primary cooling pumps	3.T	1	DPM	HOPE	GOB	47.00	A ( 15									
	(d) Supply of 40 hp, 3 phase motor for	No.	1				17.00	Actual Days									
	secondary cooling pump	N.T.	1	-			40.00										
	(e) Supply of conpact close coupled	No.	1				10.00										
	SS316 pump-motor assembly for On-line																
	purification system			-													
	LOT-2:		T 0	1			00.00										
	High power radiation hardened under		LS				30.00										
	water LED light set with accessories for																
	reactor tank.																



Package	Description of	Unit	Qty.	Procurement	Contract	Source	Estd Cost	Time Code for	Advertise	Invite/	Tender	Tender	Approval to	Notification	Signing of	Total time to	Time for
No.	Procurement Package	O.I.I.	G.y.	Method &		of Funds		Process	prequel (If	Advertise	Opening	Evaluation	Award	of Award	Contract	Contract	Competition
110.	GOODS			Type	Authority		as per RDPP	1.00000	applicable)	Tender	o poining		7111414	017111414	Contract	Signature	of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD05	Digital I&C System of 3MW BAEC	Pkg.	1				3290.14										
	TRIGA Research Reactor (BTRR) with																
	Essential Spare Parts																
	a) Nuclear Measurement System (NMS)							Planned Dates	N/A	24-Jun-20	14-Sep-20	25-Nov-20	18-Jun-21	25-Jun-21	23-Jul-21		14-Jan-23
	and Reactor Protection System (RPS) with																
	two redundant channels.																
	b) Data Acquisition and Control System							Planned Days			82	72	205	7	28	394	18 months
	(DACS) and Console I&C with software			ОТМ	HOPE	GOB											
	c) Digital reactivity meter							Actual Days									
	d) Thermal Power Calculator																
	e) Training on console I&C System and																
	software f) Neutron detectors for BTRR I&C System																
	1) Neutron detectors for BTRR 1&C System																
	g) Essential spare parts for the digital I&C																
	system and calibration equipment																
			40				2775 44	l						l l			
	Total		16				3775.14										



### বিজ্ঞান ও প্রযুক্তি মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

## জুলাই ২০২১ 🗕 জুন ২০২২ (অনুমোদিত)

### **ANNUAL PROCUREMENT PLAN** POCUREMENT IMPLEMENTATION REPORT

**Budget Development** 

Ministry of Science and Technology Ministry/Division

Bangladesh Atomic Energy Commission Agency

Procuring Entity Name & Code Bangladesh Atomic Energy Commission, Code: 131005700


Project /Programme Name & Code Balancing, Modernization, Refurbishment and Extension (BMRE) of Safety Systems of the MW TRIGA Mark-II Research Reactor Facility at AERE, Savar, Dhaka

Code: 224247100

Package	Description of	Unit	Qty.	Procurement	Contract	Source of	Estd Cost	Time Code for	Advertise	Invite/	Tender	Tender	Approval to	Notification	Signing of	Total time to	Time for
No.	Procurement Package GOODS			Method & Type	Approved Authority	Funds	(In Tk. lakh) as per RDPP	Process	prequel (If applicable)	Advertise Tender	Opening	Evaluation	Award	of Award	Contract	Contract Signature	Competition of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-10	Supply and Installation of Access control							Planned Dates	N/A	20-Jun-21	04-Jul-21	18-Jul-21	25-Jul-21	01-Aug-21	29-Aug-21		25-Feb-22
	system, x-ray bag scanner, CCTV, intruder	Set	1	ОТМ	HOPE	GOB	85.00	Planned Days			14	14	7	7	28	70	180
	alarm system and metal detector for	500	•	OTW	HOFL	GOB	02.00				•••		· .				1.00
	Reactor Building.							Actual Days									
GD-12	Supply and Installation of																
	(a) Fire detection & Alarm System and	Set	1	OTM	HOPE	GOB	40.00	Planned Dates	N/A	21-Jun-21	05-Jul-21	19-Jul-21	26-Jul-21	02-Aug-21	30-Aug-21		28-Nov-21
	Fire Hydrant System in Reactor Building	240	-	0 11/1	11012	552	10.00								Ü		
	and Link Building.																
	(b) Split/cassette type Air conditioner for	Ton	42.5				38.25	Planned Days			14	14	7	7	28	70	90
	Entry Control, labs and Changing Area.																
	(c) Spare 10-Ton capacity compressor for	Nos.	2				14.00	Actual Days									
	Central Air-conditioning System.																
GD-13	Spare for 250 kVA DG, 650 kVA DG and																
	1250 kVA AIVR																
	a) Speed control circuit	Nos.	1	LTM	HOPE	GOB	5.00	Planned Dates	N/A	17-Oct-21	31-Oct-21	14-Nov-21	21-Nov-21	28-Nov-21	26-Dec-21		25-Apr-22
	b) Voltage regulators circuit	Nos.	1				5.00	Planned Days			14	14	7	7	28	70	120
	c) AIVR control circuit and motor	Set	1				5.00	Actual Days									

ব্ৰক্তিবাৰাৰ প্ৰশাসন্থিত বিশ্বস্থান কৰিব প্ৰকৃষ্ণ প্ৰভাৱন কৰিব প্ৰশাসন্থিত ক্ষমতা সম্পন্ন গৰেব বিজ্ঞান্তৰ ক্ষমতাসন্থিত ক্ষমত সিক্টেমিক সমস্বসাধন, আধুনিকীকৰণ, বন্ধণাবেকণ ও ৰথিজকৰণ

Package	Description of	Unit	Qty.	Procurement		Source of	Estd Cost	Time Code for	Advertise	Invite/	Tender	Tender	Approval to	Notification	Signing of	Total time to	Time for
No.	Procurement Package GOODS			Method & Type	Approved Authority	Funds	(In Tk. lakh) as per RDPP	Process	prequel (If applicable)	Advertise Tender	Opening	Evaluation	Award	of Award	Contract	Contract Signature	Competition of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD-15	Office Equipment for Reactor Facility																
	a) Desktop Brand PC	Nos.	8	OTM	НОРЕ	GOB	7.20										
	b) Laptop	Nos.	2				2.20	1									
	c) Tablet (for Digital Console	No.	2				1.00										
	d) Computer Network Accessories	Set	1				1.50	Planned Dates	N/A	05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		13-Dec-21
	e) Telephone set	Nos.	40				1.20	Planned Days			14	14	7	7	28	70	60
	f) Scanner	Nos.	3				0.60	Actual Days									
	g) No-Frost Freeze	Nos.	1				0.90										
	h) Microwave-oven	Nos.	1				0.35	1									
	i) Dehumidifier	Nos.	4				1.50										
GD-18	Printing Equipment																
	a) Digital photocopy machine with network	Nos.	1	SRFQ	НОРЕ	GOB	3.00	Planned Dates	N/A	21-Dec-21	31-Dec-21	07-Jan-22	14-Jan-22	21-Jan-22	28-Jan-22		14-Mar-22
	b) Laserjet Network Printer	Nos.	2				0.80	Planned Days			10	7	7	7	7	38	45
	c) Deskjet Network Printer	No.	1				0.40	Actual Days									
GD-19	Scientific Equipment:						!										
	(a) pH meter	Nos.	3	OTM	НОРЕ	GOB	3.00										
	(b) pH meter (portable)	Nos.	3				0.60	1									
	(c) EC meter (portable)	Nos.	3				1.50	Planned Dates	N/A	10-Aug-21	24-Aug-21	07-Sep-21	14-Sep-21	21-Sep-21	19-Oct-21		16-Feb-22
	(d) Pico ampere current source	No.	1				15.00	Planned Days			14	14	7	7	28	70	120
	(e) 6" long RTD probe, pt100 type	Nos.	10				2.00	Actual Days									
	(f) 24" long RTD probe, pt100 type	Nos.	10				3.00										
	(g) Thermocouple wire	coil	1				1.00										
	(h) Temperature controller	Nos.	2				2.00										
	Total		27				241.00										



# বিজ্ঞান ও প্রযুক্তি মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

# জুলাই ২০২১ — জুন ২০২২ (অনুমোদিত)

### ANNUAL PROCUREMENT PLAN POCUREMENT IMPLEMENTATION REPORT

**Budget Development** 

Ministry/Division Ministry of Science and Technology

Bangladesh Atomic Energy Commission Agency

Procuring Entity Name & Code Bangladesh Atomic Energy Commission, Code: 131005700

Project /Programme Name & Code Balancing, Modernization, Refurbishment and Extension (BMRE) of Safety Systems of the MW TRIGA Mark-II Research Reactor Facility at AERE, Savar,

			Dhaka	a													
Package		Unit	Qty.	Procurement	Contract	Source	Estd Cost	Time Code for	Advertise	Invite/	Tender	Tender	Approval to	Notification	Signing of	Total time	Time for
No.	Procurement Package			Method &	Approved	of	(In Tk. lakh)	Process	prequel (If	Advertise	Opening	Evaluation	Award	of Award	Contract	to Contract	Competition
	Works			Type	Authority	Funds	as per RDPP		applicable)	Tender						Signature	of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Construction Works																
WD-1	Construction of Six Storied Building with																
	Six Storied Foundation																
	a) Foundation cost	$m^2$	300				114.00										
	b) Super-structure cost	$m^2$	1800				720.00										
	c) Venetian blinds	LS		OTM	НОРЕ	GOB	15.00										
	d) False ceiling	m <sup>2</sup>	1800				46.80										
	e) Approach Road	LS					25.00										
	f) Internal electrification	LS					97.35										
	g) BBT	LS					62.50	Planned Dates	N/A	28-Jun-21	26-Jul-21	09-Aug-21	16-Aug-21	23-Aug-21	20-Sep-21		14-Mar-23
	h) Lightening arrester system	LS					10.00	Planned Days			28	14	7	7	28	84	18 months
	i) Fire detection & alarm system and fire	LS					70.00	Actual Days									
	j) Intercom and Internet Facilities	LS					10.80										
	k) Sewerage system [Septic tank, soak well and inspection pit_storm sewerage &	LS					15.00										
	l) External water supply	LS					10.00										
	m) Arboriculture	LS					5.00										
	n) Rain water harvesting system	LS					50.00										



Package	Description of	Unit	Qty.	Procurement	Contract	Source	Estd Cost	Time Code for	Advertise	Invite/	Tender	Tender	Approval to	Notification	Signing of	Total time	Time for
No.	Procurement Package			Method &	Approved		(In Tk. lakh)	Process	prequel (If	Advertise	Opening	Evaluation	Award	of Award	Contract	to Contract	Competition
	Works			Type	Authority	Funds	as per RDPP		applicable)	Tender						Signature	of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD-5	Construction of vehicle portal with road blocker							Planned Dates	N/A	04-Oct-21	18-Oct-21	01-Nov-21	08-Nov-21	15-Nov-21	13-Dec-21		11-Jun-22
	a) Construction of vehicle portal	m <sup>2</sup>	40	LTM	НОРЕ	GOB	16.00	Planned Days			14	14	7	7	28	70	6 Months
	b) Anti-crush barrier/electronic road blocker	Set	1				3.00	Actual Days									
WD-7	Construction of new boundary wall with	P/r.m	375					Planned Dates	N/A	22-Jul-21	05-Aug-21	19-Aug-21	26-Aug-21	02-Sep-21	30-Sep-21		25-Sep-22
	barbed wire at the top to increase the			LTM	НОРЕ	GOB	112.50	Planned Days			14	14	7	7	28	70	12 Months
	security level of reactor facility.							Actual Days									
WD-8	Construction of inner security fence	LS						Planned Dates	N/A	10-Aug-21	24-Aug-21	07-Sep-21	14-Sep-21	21-Sep-21	19-Oct-21		17-Apr-22
				LTM	НОРЕ	GOB	15.00	Planned Days			14	14	7	7	28	70	6 Months
								Actual Days									
WD-9	(a) Construction of internal roads and	m <sup>2</sup>	750	OTM	НОРЕ	GOB	37.50	Planned Dates	N/A	25-Aug-21	08-Sep-21	22-Sep-21	29-Sep-21	06-Oct-21	03-Nov-21		02-May-22
	(b) Re-construction of drains of reactor facility	LS					15.00	Planned Days			14	14	7	7	28	70	6 Months
								Actual Days									
	Total		5066				1450.45										

প্রকৌশলী আশরাফুল হক প্রকল্প পরিচালক সাতারত্ব এইপারই-এর ও মেণাওমাট ক্ষমতা সম্পন্ন গরেকাণ রিআন্তির কেন্দ্রটি ক্রিটেমের সময়সমাশন, আধুনিকীকরণ, রক্ষণাবেকণ ও বর্ধিকরণ

# বিজ্ঞান ও প্রযুক্তি মন্ত্রণালয়, বাংলাদেশ সচিবালয়, ঢাকা।

# জুলাই ২০২১ — জুন ২০২২ (অনুমোদিত)

# ANNUAL PROCUREMENT PLAN

POCUREMENT IMPLEMENTATION REPORT

**Budget Development** 

Ministry/Division : Ministry of Science and Technology

Agency

: Bangladesh Atomic Energy Commission

Procuring Entity Name & Code : Bangladesh Atomic Energy Commission, Code: 131005700

Project /Programme Name & Code : Balancing, Modernization, Refurbishment and Extension (BMRE) of Safety Systems of the MW TRIGA Mark-II Research Reactor Facility at AERE, Savar, Dhaka

Code: 224247100

Package	Description of	Unit	Qty.	Procurement	Contract	Source of	Estd Cost	Time Code for	Advertise	Invite/	Tender	Tender	Approval to	Notification	Signing of	Total time to	Time for
No.	Procurement Package			Method &	Approved	Funds	(In Tk. lakh)	Process	prequel (If	Advertise	Opening	Evaluation	Award	of Award	Contract	Contract	Competition
	Repair and Maintenance			Туре	Authority		as per RDPP		applicable)	Tender						Signature	of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Repair, Maintenance & Renovation of							Planned Dates	NT/A	05-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	16-Sep-21	14-Oct-21		11-Jun-22
	Reactor Building:							riailled Dates	IN/A	03-Aug-21	19-Aug-21	02-Sep-21	09-Sep-21	10-Sep-21	14-001-21		11-3411-22
	Renovation of Reactor Control Room &																
	Public Gallery, Sitting Rooms, Toilets,	LS		LTM	НОРЕ	GOB	90.00	DI d D			14	14	7	7	28	70	041
	Emergency Exits of Reactor Building &	LS		LIM	HOPE	GOB	90.00	Planned Days			14	14	/	/	28	70	8 months
	Link Building, renewing of interior and																
	exterior of Reactor Building, Link Building																
	and other office buildings of CRR with																
	standard paints and floor paints and repair							Actual Days									
	of roof & water dranage system of reactor																
7777.5	huilding							Diamend Dates	NI/A	45 1.1 04	20 1 24	10 10 01	10 10 21	20. 4 24	00 Can 04		22-Mar-22
	Repair, Maintenance & Renovation of							Planned Dates	IN/A	15-Jul-21	29-Jul-21	12-Aug-21	19-Aug-21	26-Aug-21	23-Sep-21		22-Mar-22
1	Reactor Hall Ventilation System with PLC		١.			000	00.00	Diamend Davis			1.1	4.4	7	7	20	70	C magnetica
	based control system, filtration system,	Set	l	LTM	HOPE	GOB	80.00	Planned Days			14	14	/	′	28	70	6 months
1	water deluge system, instrument air																
1	compressor, air drier and other related							Actual Days									
	work.																
								Planned Dates	N/A	15-Jan-22	25-Jan-22	01-Feb-22	08-Feb-22	15-Feb-22	01-Mar-22		31-Mar-22
RW-6	Removal of old Heat Exchanger	Set	1	SRFQ	HOPE	GOB	7.00	Planned Days			10	7	7	7	14	45	30 days
								Actual Days									

প্রকৌলালী আশরাফুল হক প্রকল্প পরিভাগক সাতারত্ব এর ৩ মেণাওয়াট ক্ষাড়া সম্পদ্ধ গরেবার বিআন্তির কার্যানাটির সেক্টা সিটেনের সময়বসাধন, আর্থানির্কীরবরণ, রক্ষণাবেক্ষণ ও বার্ধভবরণ

Package	Description of	Unit	Qty.	Procurement	Contract	Source of	Estd Cost	Time Code for	Advertise	Invite/	Tender	Tender	Approval to	Notification	Signing of	Total time to	Time for
No.	Procurement Package		-	Method &	Approved	Funds	(In Tk. lakh)	Process	prequel (If	Advertise	Opening	Evaluation	Award	of Award	Contract	Contract	Competition
	Repair and Maintenance			Type	Authority		as per RDPP		applicable)	Tender						Signature	of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Renovation and strengthening safety of							Planned Dates	N/A	25-Jul-21	08-Aug-21	22-Aug-21	29-Aug-21	05-Sep-21	03-Oct-21		01-Apr-22
1	existing 5-Ton capacity overhead crane of	Set	1	LTM	HOPE	GOB	45.00	Planned Days			14	14	7	7	28	70	6 months
	Reactor Building based on detailed							Actual Days									
	engineering inspection by the experts.																
RW-10	Maintenance/upgradation of							Planned Dates	N/A	22-Aug-21	05-Sep-21	19-Sep-21	26-Sep-21	03-Oct-21	31-Oct-21		29-Apr-22
1	(a) Emergency Core Cooling System (ECCS) of the BTRR	LS		LTM	НОРЕ	GOB	17.00	Planned Days			14	14	7	7	28	70	6 months
	(b) Online Purification System and DM	LS					38.00	Actual Days									
	Plant																
RW-11	Repair maintenance of Motor vehicles,	LS		SRFQ	HOPE	GOB	20.00	Planned Dates									
1	CNG/LPG Conversion, Furniture,							Planned Days									
	Computer & Other Office Equipment.							Actual Days									
	Total		3				297.00										

প্রকৌশলী আশরাফুল হক প্রকল্প পরিচালক সাভারত্ব এইপারই-এর ও বেগাওমাট ক্ষমভা সম্পদ্ধ গ্রেকণা রিভান্তির ক্ষেতি সিচ্চেট্রের সম্মন্থসাধন, আধুনিকীকরণ, রক্ষণাবেদ্ধণ ও বর্ধিভকরণ